EXTENSION OF TIME PROPOSAL

1	Name of Work	Supply and installation of CCTV cameras at selected points with annual maintainance in ward no 11, Byatarayanapura
2	Amount of Work Portion	1994869/-
3	Estimated Cost	Rs. 30.00 Lakhs
4	Name of Contractor	Sri. K SHANKAR REDDY
5	Agreement No.	No.: 193/2022-23, Dt: 27-03-2023
6	No. and date under wchich Work Order issued	No.: 193/2022-23, Dt: 27-03-2023
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	23/6/23
9	Date of receipt of application in the sub division office	23/6/23
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by contractor during the original period stipulated in the contract.	10 %
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	115 Days
15	Date of recommending time limit applied for	27.6.23 to 21.10.23
16	Whether the original application of the contractor is enclosed	Enclosed
17	Balance of work remaining to be done	90 %
18	Probable time required for completion of remaining work	21/10/23
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued	Work Delayed due to work & Pole dispute & also due to Continious Rain in Worksite, Hence EoT may be Approved without penality
21	Remarks of the AEE and the daily reate of penalty	As per AEE recommendation EoT may be Approved with Penality.
22	Remarks of the EE with the daily reate of penalty proposed	

Asst. Engineer

Executive Engineer

Executive Engineer,
Bytarayanapura Division,
BBMP, Bangalore.

Asst. Executive Engineer

Chief Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ